



# City of Malibu

23825 Stuart Ranch Road ♦ Malibu, California ♦ 90265-4861  
Phone (310) 456-2489 ♦ Fax (310) 456-3356 ♦ [www.malibucity.org](http://www.malibucity.org)

---

November 13, 2020

Sent via Email to [renee.purdy@waterboards.ca.gov](mailto:renee.purdy@waterboards.ca.gov)

Renee Purdy, Executive Officer  
California Regional Water Quality Control Board  
Los Angeles Region  
320 W. 4<sup>th</sup> Street, Suite 200  
Los Angeles, CA 90013

RE: Memorandum of Understanding (MOU) Quarterly Progress Report  
Malibu Civic Center Water Treatment Plan

Dear Renee:

The following is the quarterly progress report for the Malibu Civic Center Water Treatment Plan, which covers work activities performed on this project during the period between July 1, 2020 and September 30, 2020. To date, the City continues to make progress on all MOU Milestone requirements.

Below is a list of work activities performed during the last quarter:

- Woodard and Curran, the design consultant for Civic Center Water Treatment Facility, Phase 2 (Phase 2), continued the development of the 50% design plans for the wastewater treatment facility, and 65% wastewater collection system and the recycled water distribution plans.
- Coordinated with Caltrans regarding installing the proposed wastewater and recycled water lines in the existing Caltrans bridge at Malibu Creek.
- Prepared the technical package for the State Revolving Funds application.
- The City's water quality monitoring consultant, Rincon Consultants, continues to collect baseline background data for the project's Groundwater and Surface Water Monitoring Programs.
- Staff continues to provide regular updates of the project to the community, Public Works Commission, and City Council.

During this last quarter, Woodard and Curran continued to work on the final design for the project. The wastewater treatment facility portion of the project includes expanding the existing facility to accommodate the additional wastewater flow. Woodard and Curran continued to work on the project drawings and technical specifications for major the equipment. The final design of the



wastewater treatment facilities is at 50%. The collection system and recycled water system is currently being designed to expand to those properties within the Phase 2 boundary. This portion of the project is 65% complete.

The new wastewater collection system and recycled water lines from the Serra Neighborhood requires crossing Malibu Creek. The proposed design includes installing the lines in the existing Caltrans bridge structure. The project team had initial meeting with Caltrans about the design.

The City began the process of preparing the California Clean Water State Revolving Fund Loan application. Woodard and Curran reached out to the State Water Board to obtain initial information about the program and to obtain application requirements. The technical package for the application is currently being prepared and is anticipated to be submitted by the end of November.

The City continues to implement the groundwater and surface water monitoring programs as required by the project permits. The third quarter 2020 water monitoring report was recently completed and submitted to the RWQCB.

The City continues to monitor the COVID-19 pandemic. However, the City and its consultant continued to work on the design of the project. The City is closely monitoring the situation and will notify the RWQCB if there are any major concerns regarding any upcoming MOU deadlines.

If you have any questions, or require additional clarification, please do not hesitate to contact me at (310) 456-2489, extension 339, or [rduboux@malibucity.org](mailto:rduboux@malibucity.org).

Sincerely,



Rob DuBoux, Esq. PE  
Public Works Director/City Engineer

cc: Mayor Pierson and Honorable Members of the Malibu City Council  
Reva Feldman, City Manager  
Lisa Soghor, Assistant City Manager  
Richard Mollica, Acting Planning Director  
Yolanda Bundy, Environmental Sustainability Director/Building Official  
Adam Chase, Assistant Public Works Director