



City of Malibu

23825 Stuart Ranch Road ♦ Malibu, California ♦ 90265-4861
Phone (310) 456-2489 ♦ Fax (310) 456-3356 ♦ www.malibucity.org

May 4, 2021

Sent via Email to renee.purdy@waterboards.ca.gov

Renee Purdy, Executive Officer
California Regional Water Quality Control Board
Los Angeles Region
320 W. 4th Street, Suite 200
Los Angeles, CA 90013

RE: Memorandum of Understanding (MOU) Quarterly Progress Report
Malibu Civic Center Water Treatment Plan

Dear Renee:

The following is the quarterly progress report for the Malibu Civic Center Water Treatment Plan, which covers work activities performed on this project during the period between January 1, 2021 and March 31, 2021. To date, the City continues to make progress on all MOU Milestone requirements.

Below is a list of work activities performed during the last quarter:

- Woodard and Curran, the design consultant for Civic Center Water Treatment Facility, Phase 2 (Phase 2), began the 90% design plans for the wastewater treatment facility, and wastewater collection system and the recycled water distribution plans.
- The project team obtained a Coastal Development Permit (CDP) from the City's Planning Commission.
- The project CEQA EIR Addendum for Phase 2 was approved by the City's Planning Commission.
- The City's Clean Water State Revolving Fund application being reviewed by the State Water Board.
- The project team began researching title documents to create easements in the Serra and Malibu Colony neighborhoods.
- The City's water quality monitoring consultant, Rincon Consultants, continues to collect baseline background data for the project's Groundwater and Surface Water Monitoring Programs.



- Staff continues to provide regular updates of the project to the community, Public Works Commission, and City Council.

The wastewater treatment facility portion of the project includes expanding the existing facility to accommodate the additional wastewater flow. Woodard and Curran continued to work on the project drawings and technical specifications for major the equipment. During this last quarter, Woodard and Curran began the 90% design for the project. The project design team is working on submitting the final design to the Regional Board prior to the June 30, 2021 MOU deadline.

On February 1, 2021, the City of Malibu's Planning Commission approved the project's Coastal Development Permit (CDP). The Planning Commission also approved the project's CEQA EIR Addendum for Phase 2.

Last quarter, the City submitted the California Clean Water State Revolving Fund Loan application to the State Water Board. The City was informed by the State Water Board that the project is including in the State Water Board's fundable list. The City will be working with the State Water Board to complete the funding requirements.

The City continues to implement the groundwater and surface water monitoring programs as required by the project permits. The first quarter 2021 water monitoring report was recently completed and submitted to the RWQCB.

The City has scheduled its next project community meeting on May 27, 2021.

The City continues to monitor the COVID-19 pandemic. However, the City and its consultant continued to work on the design of the project. The City is closely monitoring the situation and will notify the RWQCB if there are any major concerns regarding any upcoming MOU deadlines.

If you have any questions, or require additional clarification, please do not hesitate to contact me at (310) 456-2489, extension 339, or rduboux@malibucity.org.

Sincerely,



Rob DuBoux, Esq. PE
Public Works Director/City Engineer

cc: Mayor Grisanti and Honorable Members of the Malibu City Council
Steve McClary, Interim City Manager
Lisa Soghor, Assistant City Manager
Richard Mollica, Planning Director
Yolanda Bundy, Environmental Sustainability Director/Building Official
Troy Spayd, Assistant Public Works Director/Assistant City Engineer